

My Activities Assign Activities

Projects Delta House Shut In May 2020 WBS All WBS Status Active Timeframe All Resources All Resources Sort By Finish Date 52 activities found

<b>MWP-028A-160.00 - I&amp;E to install cabling and transmitter (See EWP-028A)</b>	Start By: May-26-2020
Project: Delta House Shut In May 2020	Finish By: May-26-2020
WBS: TAR_KAA-0100 Cosasco Probe Installation	
Primary Resource: Cos - Cosasco	
Related Activities	
<b>MWP-028A-170.00 - Remove LOTO and leak test</b>	Start By: May-26-2020
Project: Delta House Shut In May 2020	Finish By: May-26-2020
WBS: TAR_KAA-0100 Cosasco Probe Installation	
Primary Resource: Cos - Cosasco	
<b>MWP-028A-180.00 - Remove containment pan and clean work area</b>	Start By: May-26-2020
Project: Delta House Shut In May 2020	Finish By: May-26-2020
WBS: TAR_KAA-0100 Cosasco Probe Installation	
Primary Resource: Cos - Cosasco	
<b>MWP-028B-110.00 - Set up spill containment needed under flange</b>	Start By: May-26-2020
Project: Delta House Shut In May 2020	Finish By: May-26-2020
WBS: TAR_KAA-0110 Cosasco Probe Installation	
Primary Resource: Cos - Cosasco	
<b>MWP-028B-120.00 - Verify LOTO before starting work</b>	Start By: May-26-2020
Project: Delta House Shut In May 2020	Finish By: May-26-2020
WBS: TAR_KAA-0110 Cosasco Probe Installation	
Primary Resource: Cos - Cosasco	
<b>MWP-028B-130.00 - Unbolt and remove existing corrosion coupon CC 0210</b>	Start By: May-26-2020
Project: Delta House Shut In May 2020	Finish By: May-26-2020
WBS: TAR_KAA-0110 Cosasco Probe Installation	
Primary Resource: Cos - Cosasco	
<b>MWP-028B-140.00 - Install new Cosasco probe along with new Wireloc hub, bolts and gasket</b>	Start By: May-26-2020
Project: Delta House Shut In May 2020	Finish By: May-26-2020
WBS: TAR_KAA-0110 Cosasco Probe Installation	
Primary Resource: Cos - Cosasco	

**MWP-028A-160.00 - I&E to install cabling and transmitter (S...**

Start By: May-26-2020

Finish By: May-26-2020

Remaining Duration: 0d 0h

Undo